City of Mt. Juliet Department of Engineering Report of Submittal Review

Date Received: September 04, 2025 (August 22, 2025) Project Name: Vintage Vines (Pleasant Grove Road)

Project Phase:

Submitted By: Catalyst Design Group

N	n.	4 11	m	^	Λf	C	m	m	٠i1	tta	ı.
ΙN	а	ιu	ш	e.	UΙ	O	uı	ш	ш	ιia	ı.

☐ Preliminary Plat	☐ Final Plat	⊠ Site Plan – Mass Grading
\square PMDP $-$ PUD	\square FMDP	☐ Construction Plans

Engineering Comments:

- 1. In the event karst features are encountered during grading, a licensed geotechnical engineer shall document the feature, and the feature shall be located by a licensed surveyor. If the feature is to be remediated, the geotechnical engineer shall provide a remediation plan to the City for approval. Efforts will be made to minimize any remediated features within building envelopes.
- 2. Drainage report under preliminary review. A comprehensive review of the drainage report will take place during construction plan review.
- 3. EPSC measures shall not be installed in preserved landscaping buffers.

WWUD Comments:

1. WWUD has no comments

Recommendation: Approve with conditions

Review Date: September 11, 2025 (August 28, 2025)

Reviewed By: Shane Shamanur, P.E.

Engineering – Director City of Mt. Juliet

(615) 773-7957

Note: Review of this submittal does not relieve the Developer and Consultant from full compliance with the requirements of the Subdivision Regulations for the Mt. Juliet Regional Planning Commission and/or from full compliance with the requirements of the Zoning Ordinance for the City of Mt. Juliet